



## Courthouse Project Update 04.10.20

WRITTEN UPDATE IN LIEU OF PHYSICAL MEETING

MONTHLY MEETING SERIES: next scheduled instance, **04.16.20 \*Updated**

*New and/or updated items indicated by bold italics*

### 1. Schedule

#### a. Schedule

- **Current Status:**

- **COVID-19 EFFECTS:** The County notified Hoffman and Performance Abatement, via letters dated April 7, 2020, that the pandemic constitutes a force majeure event. The County will not request or require Hoffman and Performance Abatement to continue work. Schedule time extensions, but not costs, are allowed under force majeure.
- Due to ongoing pandemic-related challenges regarding labor availability and supply chain impacts, building user groups will remain in temporary offices longer than originally scheduled.
- The exact length of any schedule delays is still being calculated and is based on pandemic-related impacts.
- Per contract, Hoffman has notified the County of any potential cost and schedule impacts. Hoffman has forwarded notices from its subcontractors to the County regarding likely upcoming schedule impacts, as well as challenges to performing certain tasks while maintaining social distancing.

- **Resolved:**

- Hoffman absorbed impacts from the weather events of 1/13 to 1/15 without adding days to the project schedule.
- Hoffman's previously reported schedule extension request, resulting from a series of requests for information regarding interior framing and window trim, was resolved without adding days to the project schedule.
- Elevators and exterior cladding, two trades on recovery schedules prior to Addition opening, have been resolved.
- Per contract, Hoffman is required to notify the County of any potential schedule impacts.

#### b. **Upcoming Activities – see also 5.a-5.b. and 6.a.-6.e.**

*Perform demolition of MEP systems in the Phase 2 areas of the existing Courthouse's first floor. Perform abatement and demolition of the remaining Phase 2 areas of the existing Courthouse's first and second floors. Punchlist corrections continue for the Addition. Night shifts will form and pour south shear wall in the tunnel, rerouting MEP systems in the wall cavity; complete the landscaping surrounding the entrance and accessibility ramp; complete connections between the Courthouse and Addition on Levels 3 and 5; continue early structural work above ceilings in the Commissioner Courts chambers and Clerk Confirmations areas; commission the Addition's building systems; begin closing off and disconnecting utilities in the existing Courthouse (east side of Level 1 and selected areas of other floors); prepare to renovate the existing Courthouse elevators.*



**c. Progress to Date**

*Composite metal panels installed on the Addition exterior at all elevations; obtained sign-off for Addition occupancy; completed pouring of the south shear wall footing; completed the Addition elevators; began relocations of building user groups from Levels 1 and 2 of the existing Courthouse; installed audio-visual equipment in conference rooms, offices, and assembly spaces; poured the concrete slab, accessibility ramp, and steps for the new entrance plaza; completed 90% of the Addition’s building skin; set carpet tile and rubber base on Addition Levels 2 through 5; set ceiling tiles on all levels of the Addition; built both Addition elevator cars; poured the planter wall footings on the north and east sides of the Addition; installed cabinetry on all levels of the Addition; performed renovations in Courtrooms 2B through 2E and 5A through 5D.*

**2. Contract Metrics**

- a. Hoffman given Notice To Proceed: 7/30/2018
- b. Phase 1 Projected Completion: 3/12/20
- c. Phase 2 Substantial Completion: 3/4/21
  - Reflects non-compensable time extensions to cover delays resulting from removal of contaminated soils and the remnants of the old County Detention Home, and from the February 2019 snowstorms.
- d. Original Project Budget (approved by Council 7/30/2018): \$76,579,770
  - Adjustment due to removal of art allowance: -\$441,417
  - Revised Project Budget: \$76,138,353
- e. **Work Complete and Invoiced Through 1/31/20:** \$46,457,062

**3. Changes**

- None at this time.

**4. Upcoming Project Decisions Needing Court Input**

| Due Date | Item |
|----------|------|
|          |      |

**5. Stakeholder Concerns**

- a. **Connections Between Courthouse and Addition** – Crews will connect the Addition and Courthouse on Level 3 after the Addition opens. The existing restroom needs to be demolished.
- b. **Phase 2 Office Move Plan** – The general Phase 2 office moves plan has been distributed by Facilities and Fleet Management. Lynn Gray from Facilities is working with each building user group on moving specific offices and individuals at specific times, once their destination spaces are ready. COVID-19 has impacted this schedule and user groups will be delayed moving to destination spaces.
- c. **Minimizing Noise Disruptions** – The Project Team continues to provide advance notice to Superior and District Courts regarding activities which may carry major noise impacts, especially those which must continue in order to maintain schedule.



**6. Announcements / Action Items**

- a. **Ribbon-Cutting Ceremony Postponed** – *In light of recent events in the State of Washington and in an abundance of caution, the formal ribbon-cutting ceremony for the Addition is being postponed until public health concerns have subsided.*
  - b. **Congratulations and Thank-yous:**
    - i. *Mark Thunberg retires today, April 10<sup>th</sup>, after 13 years of distinguished service as Director of Facilities and Fleet and a long facilities management career, which has included tenures with Microsoft and Safeco. The Project Team wishes to thank Mark for his calm leadership, mentorship, and, equally important on a project such as this one, sense of humor.*
  - c. **Current and Upcoming Courtroom and Chambers Work (2019-20)**
    - i. **3A (District Court Department 2)** – *Nearing completion.*
    - ii. **Commissioner Chambers Early Phase 2 Work (2019-20)** – *Install above-ceiling structural steel elements in two Court IT offices on Level 1, then continue with selected Commissioner chambers.*
      - *The IT offices will serve as swing space for Commissioners displaced by structural steel and shear wall work performed before and during Phase 2.*
      - *Facilities has installed a new temporary door to close off this hallway.*
  - d. **Meetings Going Forward** – *Our next three scheduled meetings are April 16, May 28, and June 25. Per current public health concerns, we will advise of any alternate meeting / teleconferencing arrangements, or of any cancellations or postponements.*
-



Figure 1: Courtroom Rosetta Stone: Courtroom Assignments – Effective 4/13/20

| COURTROOM DESIGNATIONS BY FLOOR AND BY JUDGE |                  |   |   |
|--|------------------|---|---|
| NEW  | CURRENT          | JUDGE                                     | NOTES   |
| 5A   | Superior Dept 12 | Ellis                                     |   |
| 5B   | Superior Dept 11 | Dingledy                                  |   |
| 5C   | Superior Dept 9  | Farris                                    |   |
| 5D   | Superior Dept 10 | Weiss                                     |   |
| 4A   | <b>NEW</b>       | <b>TBD</b>                                | <i>old Kinard Conference Room</i>   |
| 3A   | District Dept 2  | Bui                                       |   |
| 3B   | District Dept 3  | Howard                                    |   |
| 3C   | District Dept 1  | <i>(District Hearings)</i>                | <i>to be relocated from 1 (east side) in early 2021; temporarily relocating to Basement in 2020</i> |
| 3D   | N/A              | <b><i>(shell space)</i></b>               |   |
| 3E   | Superior Dept 7  | Okoloko                                   |   |
| 3F   | Superior Dept 8  | Lucas                                     |   |
| 2A   | C201             | Alexander                                 | <i>high-profile trial courtroom</i>   |
| 2B   | Superior Dept 1  | Appel                                     | <i>Judge Appel at DJJC</i>  |
| 2C   | Superior Dept 2  | Okrent                                    |   |
| 2D   | Superior Dept 3  | Larsen                                    |   |
| 2E   | Superior Dept 4  | Langbehn                                  | <i>Judge Judge at DJJC</i>  |
| 1A   | C304             | <i>(Superior Court Criminal Hearings)</i> | <i>to be relocated from 3 (south side) in late 2020</i>   |
| NEW  | CURRENT          | COMMISSIONER                              | NOTES   |
| 1B   | Commissioner A   | Harness                                   |   |
| 1C   | Commissioner B   | Moriarty                                  |   |
| 1D   | Commissioner C   | Harness                                   |   |
| 1E   | Commissioner D   | Waggoner                                  |   |

*The new courtroom numbering scheme represents the renovation’s wayfinding improvements and reflects upcoming courtroom assignments.*

Figure 2: Progress Photo.



*The Snohomish County Courthouse's North Elevation.*



**Hoffman's most recent 6-week lookahead (03/31/20, first page)**

| ID   | Activity Name  | Sub   | Dur | Start       | Finish    |
|--|--|-------|-----|-------------|-----------|
| <b>Snohomish County Courthouse (Current)</b>                               |  |       | 102 | 13-Jan-20 A | 03-Jun-20 |
| <b>Milestones</b>  |  |       | 0   | 10-Apr-20   | 10-Apr-20 |
| MS106  | Milestone - Phase 1 - Restroom Renovations Complete                  | HCC   | 0   |             | 10-Apr-20 |
| MS117  | Milestone - Phase 1 - Basement / Restrooms / Addition Complete       | HCC   | 0   |             | 10-Apr-20 |
| <b>Phase 1 - Addition, Existing Basement Remodel, RR Core</b>              |  |       | 90  | 13-Jan-20 A | 15-May-20 |
| <b>Phase 1 - New Addition</b>  |  |       | 90  | 13-Jan-20 A | 15-May-20 |
| <b>Phase 1 - New Addition - Building Envelope</b>                          |  |       | 10  | 30-Jan-20 A | 10-Apr-20 |
| <b>Phase 1 - New Addition - Building Envelope - West L2 to Roof</b>        |  |       | 10  | 30-Jan-20 A | 10-Apr-20 |
| C2179  | Addition - Ext - (All Elevations) - Composite Metal Panels #2        | KCO   | 10  | 30-Jan-20 A | 10-Apr-20 |
| <b>Phase 1 - New Addition - Interior Buildout &amp; Fit-Up</b>             |  |       | 5   | 13-Apr-20   | 17-Apr-20 |
| <b>Phase 1 - New Addition - Interior Buildout &amp; Fit-Up - Elevators</b> |  |       | 5   | 13-Apr-20   | 17-Apr-20 |
| C1643  | Addition Elevator - Punchlist Corrections                            | HCC   | 5   | 13-Apr-20*  | 17-Apr-20 |
| <b>Phase 1 - New Addition - Site Finishes</b>                              |  |       | 5   | 16-Mar-20 A | 07-Apr-20 |
| C2037  | Site - Landscape / Irrigation / Soil Installation East of 12.1 Line  | A-1   | 5   | 16-Mar-20 A | 07-Apr-20 |
| <b>Phase 1 - New Addition - Commissioning &amp; Startup</b>                |  |       | 90  | 13-Jan-20 A | 15-May-20 |
| C1743  | Addition - Installation & Testing of Security System (by Owner)      | Owner | 10  | 13-Jan-20 A | 03-Apr-20 |
| C1649  | Addition - Final Inspections / Test & Commission                     | HCC   | 30  | 17-Jan-20 A | 03-Apr-20 |
| C2199  | Addition Cx - FPTs HVAC  | KBA   | 20  | 10-Feb-20 A | 06-Apr-20 |
| C2213  | Addition Cx - FPTs Metering  | KBA   | 5   | 26-Feb-20 A | 08-Apr-20 |
| C2212  | Addition Cx - Meter Integration                                      | JCI   | 2   | 02-Mar-20 A | 08-Apr-20 |
| C2220  | Addition Cx - Owner Training - HVAC / Plumbing                       | HP    | 5   | 02-Apr-20*  | 08-Apr-20 |
| C2219  | Addition Cx - Owner Training - BAS                                   | JCI   | 5   | 07-Apr-20*  | 13-Apr-20 |
| C2209  | Addition Cx - FPTs Irrigation  | KBA   | 1   | 10-Apr-20*  | 10-Apr-20 |
| C2218  | Addition Cx - Owner Training - Electrical Systems                    | VECA  | 5   | 11-May-20*  | 15-May-20 |
| <b>Phase 1 - New Restroom Core in Existing Building</b>                    |  |       | 5   | 06-Apr-20   | 10-Apr-20 |
| <b>Phase 1 - New Restroom Core - Commissioning &amp; Startup</b>           |  |       | 5   | 06-Apr-20   | 10-Apr-20 |
| C1642  | New RR Core - Punchlist Corrections                                  | HCC   | 5   | 06-Apr-20*  | 10-Apr-20 |
| <b>Phase 2 - Existing Courthouse Renovation</b>                            |  |       | 62  | 24-Feb-20 A | 19-May-20 |
| <b>Phase 2 - South Shearwall</b>   |  |       | 24  | 09-Apr-20   | 12-May-20 |
| <b>Phase 2 - Basement Shearwall</b>  |  |       | 24  | 09-Apr-20   | 12-May-20 |
| C2432  | SSW BL - Build Scaffolding / Demo / Abate Overhead (PAS Manpower Ava | PAS   | 15  | 09-Apr-20   | 29-Apr-20 |
| C2435  | SSW BL - Demo SOMD for Rebar at Level 1                              | PAS   | 2   | 30-Apr-20   | 01-May-20 |
| C2433  | SSW BL - Form Basement to Level 1                                    | IW    | 7   | 04-May-20   | 12-May-20 |
| <b>Phase 2 - Level 1 Renovation</b>  |  |       | 40  | 20-Mar-20 A | 14-May-20 |
| C1098  | Existing L1 - Barricade & Partition Off Remodel Spaces               | AP    | 5   | 20-Mar-20 A | 01-Apr-20 |





Hoffman's most recent 6-week lookahead (03/31/20, continued)

|  |   |      |           |                    |                  |
|--|---|------|-----------|--------------------|------------------|
| <b>Phase 2 - Level 1 Renovation - GL C-F / 16-24</b>   |   |      | <b>33</b> | <b>30-Mar-20 A</b> | <b>13-May-20</b> |
| C2249  | Existing L1 - Demo Ceiling GL C-F / 14-24                                   | PAS  | 5         | 30-Mar-20 A        | 03-Apr-20        |
| C2459  | Existing L1 - Make Safe OH Elec   | VECA | 1         | 02-Apr-20*         | 02-Apr-20        |
| C2255  | Existing L1 - Cut / Cap / Field Measure Sheetmetal - Fitting & Grid East of | HP   | 2         | 06-Apr-20*         | 07-Apr-20        |
| C2254  | Existing L1 - Demo OH Elec GL C-F / 16-24                                   | VECA | 3         | 06-Apr-20          | 08-Apr-20        |
| C2258  | Existing L1 - Abate GL C-F / 14-24 (East)                                   | PAS  | 25        | 09-Apr-20          | 13-May-20        |
| <b>Phase 2 - Level 1 Renovation - Office of Public Defense Rooms 1500 / 1510 / 1515 / 1520</b> |   |      | <b>29</b> | <b>06-Apr-20</b>   | <b>14-May-20</b> |
| C2243  | Existing L1 - Demo Ceiling GL E-F / 7-14                                    | PAS  | 4         | 06-Apr-20*         | 09-Apr-20        |
| C2246  | Existing L1 - Demo OH Elec GL E-F / 6-14                                    | VECA | 2         | 10-Apr-20          | 13-Apr-20        |
| C2247  | Existing L1 - Cut / Cap Plumbing GL E-F / 7-14                              | HP   | 3         | 10-Apr-20          | 14-Apr-20        |
| C2248  | Existing L1 - Cut / Cap Sheet Metal GL E-F / 7-14                           | HP   | 5         | 10-Apr-20          | 16-Apr-20        |
| C2251  | Existing L1 - Demo / Abate GL E-F / 7-14                                    | PAS  | 6         | 17-Apr-20          | 24-Apr-20        |
| C2257  | Existing L1 - Install Collector Plates L1-L2 F / 7-12 Line                  | SK   | 7         | 27-Apr-20          | 05-May-20        |
| C2259  | Existing L1 - Spray Applied Fireproofing                                    | RHFP | 3         | 06-May-20          | 08-May-20        |
| C2260  | Existing L1 - Layout / Frame Walls & Door Frames GL E-F / 8-14              | AP   | 3         | 11-May-20          | 13-May-20        |
| C2262  | Existing L1 - Elect OH RI / Lights GL E-F / 8-14                            | VECA | 4         | 11-May-20          | 14-May-20        |
| <b>Phase 2 - Level 1 Renovation - Public Lobby Rooms 1050 / 1100 / 1300</b>                    |   |      | <b>18</b> | <b>20-Apr-20</b>   | <b>13-May-20</b> |
| C2396  | Existing L1 - Remove Ceiling  | PAS  | 2         | 20-Apr-20          | 21-Apr-20        |
| C2397  | Existing L1 - Cut / Cap MEP   | VECA | 1         | 22-Apr-20          | 22-Apr-20        |
| C2398  | Existing L1 - Make Safe / Demo Elec   | VECA | 2         | 22-Apr-20          | 23-Apr-20        |
| C2399  | Existing L1 - Abate   | PAS  | 4         | 24-Apr-20          | 29-Apr-20        |
| C2250  | Existing L1 - Demo Granite / CMU Wall                                       | PAS  | 2         | 30-Apr-20          | 01-May-20        |
| C2400  | Existing L1 - Move Temporary Partition Wall                                 | AP   | 1         | 04-May-20          | 04-May-20        |
| C2416  | Existing L1 - OH Mechanical Hangers   | HP   | 1         | 05-May-20          | 05-May-20        |
| C2417  | Existing L1 - OH Electrical Hangers   | VECA | 1         | 05-May-20          | 05-May-20        |
| C2418  | Existing L1 - Layout Top Track  | AP   | 1         | 06-May-20          | 06-May-20        |
| C2419  | Existing L1 - Spray Applied Fireproofing                                    | RHFP | 2         | 07-May-20          | 08-May-20        |
| C2422  | Existing L1 - Sprinkler RI  | RHFP | 2         | 12-May-20          | 13-May-20        |
| <b>Phase 2 - Level 1 Renovation - Shearwall / Collector Plates GL C / 5-15</b>                 |   |      | <b>29</b> | <b>06-Apr-20</b>   | <b>14-May-20</b> |
| C2341  | Existing L1 - Demo / Abate for Shearwall Below Ceiling                      | PAS  | 4         | 06-Apr-20*         | 09-Apr-20        |
| C2461  | Existing L1 - Cut / Cap Sheetmetal  | HP   | 1         | 10-Apr-20          | 10-Apr-20        |
| C2244  | Existing L1 - Demo / Abate for Shearwall / Collector Plates Above Ceiling   | PAS  | 10        | 13-Apr-20          | 24-Apr-20        |
| C2361  | Existing L1 - Install Collector Plates                                      | SK   | 5         | 27-Apr-20          | 01-May-20        |
| C2362  | Existing L1 - Install Studs for Shearwall GL 8-11                           | SK   | 2         | 04-May-20          | 05-May-20        |
| C2363  | Existing L1 - Framing for Shearwall Form                                    | AP   | 2         | 06-May-20          | 07-May-20        |
| C2253  | Existing L1 - Layout / Core Drill   | IW   | 5         | 08-May-20          | 14-May-20        |
| <b>Phase 2 - Level 1 Renovation - CPVC Sprinklers</b>  |   |      | <b>14</b> | <b>24-Apr-20</b>   | <b>13-May-20</b> |
| C2285  | Existing L1 - CPVC Pipe Layout / Review                                     | RHFP | 4         | 24-Apr-20          | 29-Apr-20        |
| C2442  | Existing L1 - Install / Pressure Test CPVC                                  | RHFP | 10        | 30-Apr-20          | 13-May-20        |
| <b>Phase 2 - Level 2 Renovation</b>  |   |      | <b>38</b> | <b>27-Mar-20 A</b> | <b>19-May-20</b> |
| C1141  | Existing L2 - Barricade & Partition Off Remodel Spaces                      | AP   | 5         | 27-Mar-20 A        | 02-Apr-20        |
| <b>Phase 2 - Level 2 Renovation - Corridor 2220 / 2221 GL 16-24</b>                            |   |      | <b>19</b> | <b>06-Apr-20</b>   | <b>30-Apr-20</b> |
| C2388  | Existing L2 - Build Covered Public Walkway / Access Scaffold 1116 / 1163    | AP   | 4         | 06-Apr-20*         | 09-Apr-20        |
| C2392  | Existing L2 - Make Safe Elec  | VECA | 2         | 10-Apr-20          | 13-Apr-20        |
| C2317  | Existing L2 - Demo Walls  | PAS  | 1         | 14-Apr-20          | 14-Apr-20        |
| C2401  | Existing L2 - Demo Ceiling  | PAS  | 2         | 15-Apr-20          | 16-Apr-20        |
| C2321  | Existing L2 - Cut / Cap / Field Measure Sheetmetal & Plumbing               | HP   | 2         | 17-Apr-20          | 20-Apr-20        |
| C2307  | Existing L2 - Abate   | PAS  | 8         | 21-Apr-20          | 30-Apr-20        |
| <b>Phase 2 - Level 2 Renovation - GL C-E 14-19</b>   |   |      | <b>24</b> | <b>10-Apr-20</b>   | <b>13-May-20</b> |



**Snohomish County**  
**Facilities Management**  
*Courthouse Project*

|   |   |      |           |                    |                  |
|---|---|------|-----------|--------------------|------------------|
| C2403   | Existing L2 - Make Safe Elec  | VECA | 2         | 10-Apr-20          | 13-Apr-20        |
| C2404   | Existing L2 - Demo Walls / Stairs                                       | PAS  | 3         | 14-Apr-20          | 16-Apr-20        |
| C2318   | Existing L2 - Demo / Abate Ceilings                                     | PAS  | 3         | 17-Apr-20          | 21-Apr-20        |
| C2406   | Existing L2 - Cut / Cap / Field Measure Sheetmetal & Plumbing           | HP   | 2         | 22-Apr-20          | 23-Apr-20        |
| C2407   | Existing L2 - Demo Elec / Mech OH                                       | PAS  | 2         | 24-Apr-20          | 27-Apr-20        |
| C2325   | Existing L2 - Abate   | PAS  | 8         | 28-Apr-20          | 07-May-20        |
| C2310   | Existing L2 - Install Drag Strut GL E-E.5 / 19.6                        | PAS  | 3         | 08-May-20          | 12-May-20        |
| C2319   | Existing L2 - Layout / Top Track  | AP   | 3         | 08-May-20          | 12-May-20        |
| C2324   | Existing L2 - OH Steel Sprinkler Pipe Hangers                           | RHFP | 3         | 08-May-20          | 12-May-20        |
| C2389   | Existing L2 - Install Steel / Metal Deck Infill at Stairway             | SK   | 4         | 08-May-20          | 13-May-20        |
| C2408   | Existing L2 - OH Sheetmetal & Plumbing Hangers                          | HP   | 2         | 11-May-20          | 12-May-20        |
| C2409   | Existing L2 - OH Electrical Hangers                                     | VECA | 2         | 11-May-20          | 12-May-20        |
| <b>Phase 2 - Level 2 Renovation - Shearwall GL C-C.5 / 5-14</b> |   |      | <b>28</b> | <b>10-Apr-20</b>   | <b>19-May-20</b> |
| C2301   | Existing L2 - Make Safe Elec for Wall Demo                              | VECA | 1         | 10-Apr-20*         | 10-Apr-20        |
| C2298   | Existing L2 - Demo / Abate for Shearwall Below Ceiling #1               | PAS  | 1         | 13-Apr-20*         | 13-Apr-20        |
| C2440   | Existing L2 - Demo / Abate for Shearwall Below Ceiling #2               | PAS  | 1         | 20-Apr-20*         | 20-Apr-20        |
| C2300   | Existing L2 - Build Covered Public Walkway / Access Scaffold            | AP   | 4         | 21-Apr-20          | 24-Apr-20        |
| C2441   | Existing L2 - Make Safe Elec for OH Demo                                | VECA | 1         | 27-Apr-20          | 27-Apr-20        |
| C2302   | Existing L2 - Demo Ceiling  | PAS  | 4         | 28-Apr-20          | 01-May-20        |
| C2304   | Existing L2 - Cut / Cap Fitting & Sheetmetal                            | HP   | 2         | 04-May-20          | 05-May-20        |
| C2305   | Existing L2 - Demo / Abate Above Ceiling                                | PAS  | 10        | 06-May-20          | 19-May-20        |
| <b>Phase 2 - Trial Courtroom Renovations</b>                    |   |      | <b>58</b> | <b>24-Feb-20 A</b> | <b>13-May-20</b> |
| <b>Phase 2 - Courtroom 2A</b>                                   |   |      | <b>6</b>  | <b>06-May-20</b>   | <b>13-May-20</b> |
| C2462   | Courtroom 2A - Remove Spline Ceiling                                    | PAS  | 2         | 06-May-20*         | 07-May-20        |
| C2463   | Courtroom 2A - Layout for Plumbing Core Holes                           | HP   | 1         | 08-May-20          | 08-May-20        |
| C2464   | Courtroom 2A - Abate to Allow for Removal of Plumbing Waste Line for Le | PAS  | 3         | 11-May-20          | 13-May-20        |
| <b>Phase 2 - Courtroom 3A</b>                                   |   |      | <b>34</b> | <b>24-Feb-20 A</b> | <b>09-Apr-20</b> |
| C2155   | Courtroom 3A - Install Audio Visual Equipment                           |      | 5         | 24-Feb-20 A        | 07-Apr-20        |
| C1704   | Courtroom 3A - Final Clean & Punchlist                                  | HCC  | 1         | 08-Apr-20          | 08-Apr-20        |
| C1705   | Courtroom 3A - Punchlist Corrections                                    | HCC  | 1         | 09-Apr-20          | 09-Apr-20        |
| C1706   | Courtroom 3A - TCO  | HCC  | 0         |                    | 09-Apr-20        |