

## GraniteFallsBr102Replacement (RC1622)

ID	Proj. Task	Dur.	Sch. Start	Sch. Finish	Total Slack	Pred.	Succ.	2021												2022												2023												2024												2025											
								J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
0	<b>GraniteFallsBr102Replacement (RC1622)</b>	1256 days	1/4/21	10/27/25	0 days			ADV																																																											
1	<b>STRUCTURAL FINAL DESIGN PHASE - (FROM 30% TO 100% PSE SUBMITTAL)</b>	373 days	1/4/21	6/8/22	62 days		70	[Task bar]																																																											
2	Notice to Proceed (NTP) to Structural Design Consultant	1 day	1/4/21	1/4/21	9 days		3	[Task bar]																																																											
3	Struct 60% Development	145 days	1/5/21	7/26/21	62 days	2	12	[Task bar]																																																											
11	Struct 90% Development	165 days	7/27/21	3/14/22	62 days		17,16	[Task bar]																																																											
16	Struct 100% Development	62 days	3/15/22	6/8/22	62 days	11		[Task bar]																																																											
20	<b>ENVIRONMENTAL PERMITTING PHASE</b>	422 days	1/4/21	8/16/22	35 days			[Task bar]																																																											
21	Critical Area Regulation (CAR) (County)	300 days	1/4/21	2/25/22	35 days			[Task bar]																																																											
22	Prepare Critical Area Study/Mitigation Plan	160 days	1/4/21	8/13/21	35 days		23,31	[Task bar]																																																											
23	CAR Permit Submittal	60 days	8/16/21	11/5/21	1021 days	22	24	[Task bar]																																																											
24	CAR Certification	0 days	2/25/22	2/25/22	956 days	23,27FF		2/25/22 [Task bar]																																																											
25	Shoreline Permit (State)	300 days	1/4/21	2/25/22	45 days			[Task bar]																																																											
26	Prepare Shoreline Permit	160 days	1/4/21	8/13/21	10 days		27	[Task bar]																																																											
27	Shoreline Permit Submittal	140 days	8/16/21	2/25/22	10 days	26	28SS,29	[Task bar]																																																											
28	SEPA Checklist Addendum (DNS - Determination of Non-Significance has been issued) (State)	55 days	8/16/21	10/29/21	1026 days	27SS		[Task bar]																																																											
29	Section 106 Historic Review & Tribal Consultation regarding visual quality (Federal)	140 days	8/16/21	2/25/22	10 days	27SS	30	[Task bar]																																																											
30	NEPA ECS Form (CE - Categorical Exclusion) (Federal)	45 days	3/2/22	5/3/22	8 days	32,29	36,70	[Task bar]																																																											
31	Corps of Engineers Permit (Corps) (Federal)	240 days	8/16/21	7/15/22	35 days	22	70	[Task bar]																																																											
32	Biological Assessment (BA) (Federal)	90 days	10/27/21	3/1/22	8 days	38FS+30 days	33FS-60 days,34 days,30	[Task bar]																																																											

Task		Project Summary		Split		Inactive Milestone		Manual Summary Rollup		Progress
Critical Task		Rolled Up Milestone		Rolled Up Split		Inactive Summary		Manual Summary		Deadline
Milestone		Rolled Up Task		External Milestone		Manual Task		Start-only		
Summary		External Tasks		Inactive Task		Duration-only		Finish-only		

