


GraniteFallsBr102Replacement (RC1622) 270-Day ENVS version - Biological Assessment - "Letter of No Effect" (No Formal Consultation Required)

ID	Proj. Task	% Complete	Dur.	Sch. Start	Sch. Fin.(ECD)	Total Slack	Act. Start	Act. Fin.	% Comp.	'18	'19	'20	2019 '21	'22	'23
0	GraniteFallsBr102Replacement (RC1622) 270-Day ENVS version - Biological Assessment - "Letter of No Effect" (No Formal Consultation Required)	0%	1018 days	1/2/19	12/9/22	-7 days	NA	NA	0%						
1	STRUCTURAL FINAL DESIGN PHASE - (FROM 30% TO 100% PSE SUBMITTAL)	0%	372 days	1/2/19	6/18/20	0 days	NA	NA	0%						
20	ENVIRONMENTAL PERMITTING PHASE	0%	372 days	1/2/19	6/18/20	-7 days	NA	NA	0%						
35	RIGHT OF WAY PHASE	0%	100 days	11/4/19	3/26/20	0 days	NA	NA	0%						
37	CIVIL - FINAL DESIGN PHASE - (FROM 30% TO 100% PSE SUBMITTAL)	0%	363 days	1/2/19	6/5/20	9 days	NA	NA	0%						
70	OBLIGATE BUILD FUNDS	0%	60 days	6/19/20	9/10/20	-542 days	NA	NA	0%						
71	ADVERTISEMENT PHASE	0%	60 days	9/11/20	12/3/20	0 days	NA	NA	0%						
72	AD DATE (QPR: Advertisement)	0%	0 days	10/6/20	10/6/20	504 days	NA	NA	0%						
73	Bid Period ending at Bid Opening	0%	21 days	10/7/20	11/4/20	504 days	NA	NA	0%						
74	PE/CE Transition, Contract Execution and Notice to Proceed	0%	36 days	9/11/20	10/30/20	0 days	NA	NA	0%						
75	CONSTRUCTION BID AWARD	0%	1 day	12/3/20	12/3/20	504 days	NA	NA	0%						
76	CONSTRUCTION PHASE	0%	550 days	11/2/20	12/9/22	0 days	NA	NA	0%						
77	Notice to Proceed (NTP) to Contractor	0%	1 day	1/4/21	1/4/21	504 days	NA	NA	0%						
78	Start Construction	0%	1 day	4/1/21	4/1/21	441 days	NA	NA	0%						
79	Complete Construction (QPR: Open to Traffic)	0%	550 days	11/2/20	12/9/22	0 days	NA	NA	0%						



Critical		Task Progress		Summary Progress		Task		Duration-only		Critical Progress	
Critical Split		Baseline		Summary		Inactive Task		Manual Summary Rollup			
Critical Progress		Baseline Split		External Tasks		Inactive Milestone		Manual Summary			
Task		Baseline Milestone		Project SummaCritical		Inactive Summary		Start-only			
Split		Milestone		Critical Split		Manual Task		Finish-only			